

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase VI –West Godavari District Package No. AP VI -2208 – Road from MP Road to Pandalaparru in West Godavari District – Extension of Agreement Time for a period of 198 days without penalty – Orders – Issued.

PANCHAYAT RAJ &RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1773

Dt. 24-11-2010
Read the following

- 1) G.O.Rt.No.516, PR&RD(Progs.II) Dept,dt.19.11.07
- 2) From the ENC (PR), PMGSY,Hyd.Lr.No.W10/DEE-II /WG/AP VI 2208/07/ Dated.25.07.09

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby accorded sanction for Extension of Agreement Time for a period of 198 days i.e from 15.01.2009 to 31.07.2009 without penalty as the delay is not attributed to the contractor in respect of work Road from "MP Road to Pandalaparru" in West Godavari District under PMGSY Ph – VI-package No.AP VI 2208.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad shall take necessary action accordingly.
3. This Order issues with the concurrence of Finance Department vide their U.O.No.28176/458/2010,Expr.(PR&RD) Dt.23.10.2010.
4. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.V.P.C.SASTRY
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad),
The Superintending Engineer,(PR),West Godavari District.
Copy to:
The OSD to Min.(PR).
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER